



FUEL CELLS AND HYDROGEN
JOINT UNDERTAKING

Demo4Grid



Ewald Perwög
MPREIS GmbH



www.demo4grid.eu

mstamatakis@diadikasia.gr



Programme Review Days 2019

Brussels, 19-20 November 2019

PROJECT OVERVIEW

- **Call year:** 2016
- **Call topic:** FCH-02-7-2016 Demonstration of large-scale rapid response electrolysis to provide grid balancing services and to supply hydrogen markets
- **Project dates:** 01/03/2017 > 31/08/2023
- **Stage of implementation 01/11/2019:** 30 %
- **Total project budget:** 7,736,682.50 €
- **FCH JU max. contribution:** 2,932,554.38 €
- **Swiss Government contribution:** approx. 1,380,000.00 €
- **Other financial contribution:** 3,360,000.00 €
- **Partners:** FEN SUSTAIN GMBH (AT), FHA ARAGON (ES), IHT SA (CH), INYCOM SA (ES), MPREIS GMBH (AT)

PROJECT SUMMARY




Demonstration for grid services

Objectives:

- **Availability**
- Rapid-response pressurized alkaline electrolysis
- Large scale (3,2 MW single stack)
- Production of Green Hydrogen
- Integrated Plant Efficiency > 90%


Applications:

- ❖ Industrial process heat 60°C; 300°C
- ❖ Mobility market



	<i>Internat. SoA PAE specifications</i>	<i>D4G PAE technical targets</i>	<i>MAWP FCH-JU Objectives</i>	<i>Water electrolysis in the EU FCH-JU Study</i>
	Base Load PAE Technology for Chemical Market	Dynamic PAE technology Grid Balancing/Energy Market	2020 KPIs	
Efficiency [kWh/Nm ³]	4,6	4,6	4,67	4,67
Stack lifetime [y]	15	15	-	11
System lifetime [y]	30	30	-	28
Availability [h/y]	8585	8585	-	8585
Current densities [A/cm ²]	0,18	0,35	-	0,7
Prod. range [% full load]	25-100	15 – 130	0-200	15 min.part load
Ramp-up [%full load/s]	5	15 (<6s)	-	17
Ramp-down [%full load/s]	10	25 (<4s)	-	25

PROJECT PROGRESS: Site implementation I



PROJECT PROGRESS: Site implementation II



Engineering Plant, H2 buffer, H2/CH4-burner

Stack & BoP manufacturing

Engineering done

Stack operation

25%


50%

75%

25%

50%

75%



PROJECT PROGRESS: Site implementation III



Grid service provision,
rapid-response engineering

Building permit, operation permit

Prequalification

Start building
(I/2020)

25%

50%

75%

Start Plant testing
(III/2020)

25%

50%


75%

Operation permit
received (II/2020)

HRS modular 3.2kg/min up to 1.400
kg/day


Heat recovery @ 60°
C

Dualfuel-burner
@300°C



Risks and Challenges

Main risks and challenges and how the D4G-consortium mitigate them



Communications Activities



Demo4Grid


Demonstration for Grid Services
Production of Green Hydrogen
Greening of Industry

The main aim of this project is the commercial setup and demonstration of a technical solution using the Pressurized Alkaline Electrolyser (PAE) technology for providing grid balancing services under real operational and market conditions and the production of Green Hydrogen for industrial energy services.

WATCH INTRO


strategy and project development company FEN-Systems from Tyrol and the hydrog...

f Demo4Grid
4 months + 3 weeks ago



the meeting to the H2 Demo4Grid project. INYCOM - situated near Zaragoza - is one of the leading technology companies in Spain and has 720 employees.

f Demo4Grid
5 months ago





35

Publications in partner media

28

Participation in Conferences, Fairs, WS

2

Publications in magazines

3

Press Releases (2 nationals & 1 EU)




EXPLOITATION PLAN/EXPECTED IMPACT

Green Hydrogen Economy Tyrol



FCH2JU Project HyFIVE
FCH2JU Project Demo4Grid
WIVA Project HyTruck
WIVA Project HyTrain
FFG Project HySnowGroomer
WIVA Project HyWest Green H2
Region





FUEL CELLS AND HYDROGEN
JOINT UNDERTAKING

Demo4Grid



Ewald Perwög
MPREIS GmbH



Coordinator: mstamatakis@diadikasia.gr



Speaker: ewald.perwoeg@mpreis.at

Programme Review Days 2019

Brussels, 19-20 November 2019