



DEMCOPeM-2MW

Demonstration of a combined heat and power 2 MWe
PEM fuel cell generator and integration into an existing
chlorine production plant

Jan ten Have (MTSA)

Jorg Coolegem (Nedstack)

www.demcopem-2mw.eu

Nick.Miesen@akzonobel.com

Programme Review Days 2016
Brussels, 21-22 November

Project overview



Project Information

Call topic	SP1-JTI-FCH.2013.3.5
Grant agreement number	621256
Application area (FP7) or Pillar (Horizon 2020)	Energy
Start date	01/01/2015
End date	31/12/2018
Total budget (€)	10,524,200.40
FCH JU contribution (€)	5,466,525.00
Other contribution	n/a
Stage of implementation	46% project months elapsed vs total project duration, at date of November 1, 2016
Partners	AkzoNobel Industrial Chemicals B.V.; Nedstack Fuel Cell Technology B.V.; MTSA Technopower B.V; Johnson Matthey Fuel Cells Limited; Politecnico di Milano

Project summary




The main objective of the four years DEMCOPEM-2MW project is to design, build and operate a 2 MW power generator, with

- Full integration of heat and power with an existing chlorine production plant
- Fully automated way of operation and remote control
- High net conversion efficiency, *i.e.* > 50% electric energy on system level and > 85% for combined heat and power
- Demonstration of power and heat generation for over 2 years
- On-stream availability of > 95% for over 16,000 hours (in line with the AIP 2013)
- Over 2 years (16,000 hrs) for fuel cell stacks lifetime without any need for repair or maintenance of the membranes.
- Contribute to FCH goals with > 5 MW @ 3,000/kW in 2015 (and > 50 MW @ 1,500/kw installed)


Project progress: design & construction

Ynnovate, Yingkou
(province Liaoning), China




Project progress: design & construction

Lay-out





Project progress: design & construction

Flowscheme




Project progress: design & construction

Design



Project progress: design & construction

Construction and testing at MTSA
Arnhem, The Netherlands



Project progress: design & construction

Transport



Project progress: design & construction

Connection on local utilities and testing



Project progress: design & construction



Commissioning and start-up, September 2016
Operation period started



Project progress: modelling of process

Setup of a plant model (Aspen Plus®) with custom PEMFC model based on stack measurements

Validation against real data 1 MW plant




Polarization curves as function of current and time at fixed stoichiometry

Model of components based on P&ID


Project progress: modelling of process

Simulation of different air flowrate control strategies for efficiency optimization vs. lifetime (Beginning Of Life, BOL - End of Life, EOL)



Ongoing activity: validation against field measurements

Project progress: stack performance data




Live CVM viewer - plant overview

1,7 MWe fuel cell power (5/6 groups operational)

Project progress: performance data


Stack performance: plant vs. QC test



Plant performance

Nominal fuel cell output:	2000 kW
Fuel cell efficiency (LHV):	55%
Auxiliary consumption:	120 kW
BOP efficiency:	90%
Electrical efficiency:	50%
Available heat @ 60° C:	950 kW
Total efficiency:	77%

Project progress - efficiency (BOL)



Aspect addressed	Parameter (KPI)	Unit	SoA 2012	FCH JU Targets ¹		
				Project ²	2017	2020
Efficiency	Electrical	%LHV	45	50	45	45
	Thermal	%LHV	20	27 ³	20	22
Emissions	NO _x ,	mg/kWh	<5	0	<5	<5
	SO _x ,		<0.05	0	<0.05	<0.05
	CO ₂		<5k	0	<5k	<5k

- 1) from MAWP 2014-2020
- 2) based on BOL data
- 3) available heat, not implemented by customer yet

Project progress: MEA's

- From manual built to automated Membrane-Electrode Assembly (MEA) manufacturing
 - JMFC shifted to volume production using automated, roll-to-roll manufacturing equipment
 - Ability to produce MEAs for the 2MWe PEM power plant at far higher rate than in previous designs
- Analytical and diagnostic capability allow analysis of failures and inform how to improve the MEA design
- Production prototypes of improved MEAs by JMFC with:
 - Stabilized catalyst layers
 - Improved membranes for longer lifetime
 - New seals and membrane architecture for ease of volume manufacture
 - Potentially lower cost long-lifetime electro catalysts

Dissimination activities



Public deliverables



- D8.5-D8.6 Workshops (M30/M42)

Workshops

- Official launching ceremony of the PEM power plant, 14th Oct
- Dedicated panel during the ICAE 2016 conference in Beijing

Newsletters/Social media



- 2 newsletters prepared and distributed
- Articles in National newspapers (NL, China)
- LinkedIn, videos (dissemination at partners)

Publications & Conference Proceedings

- “Modeling of 2-MW co-generative PEM fuel cell for hydrogen recovery from Chlorine industry” WHEC2016, Zaragoza (G. Guandalini, S. Foresti, S. Campanari, J. Coolegem, J. ten Have)
- “Simulation of a 2 MW PEM fuel cell plant for hydrogen recovery from chlor-alkali industry”, ICAE2016, Beijing
- International Chlor-Alkali and Vinyls Conference and Chlor-Alkali Tech Summit APAC (2015)
- 3rd annual FCH2 Technical Conference (Birmingham, 2016)
- Fuel Cells Science and Technology (Glasgow, 2016)

Thank You!

Speakers:

Jorg Coolegem: jorg.coolegem@nedstack.com

Jan ten Have: jan.tenhaven@mtsa.nl

Coordinator:

Nick Miesen: Nick.Miesen@akzonobel.com